Rev. 12/21/16

## TERMITE AND OTHER STRUCTURAL PEST INSPECTION REPORT 11/16 RK

Date:	Inspection:		
	Subterranean Termites:	Active No Visible Activity	
Name and Address of Property Inspected.	Drywood Termites:	Active No Visible Activity	
The state of the s	Anobiid Beetles:	Active No Visible Activity	
	Lyctid Beetles:	Active No Visible Activity	
	Old House Borers:	Active No Visible Activity	
	Beetle Activity found:	4	
	Other Structural Pest(s) Act	uve:	
Name and Address of Pest Control Company.	Property Under Contract For:		
• •	Contract Date:	· · · · · · · · · · · · · · · · · · ·	
	Chemical(s) Used:		
	Date WDIR was Issued:		
	Construction Type:	ontract  Graph WDIR	
Company Representative Present: Yes \( \square\) No \( \square\)	Construction Type.		
COMPLETE NUMBERS 1 THROUGH 9 FOR CRAWL AND BASEMENT STRUCTURES			
COMPLETE NUMBERS 10 THROUGH 14 FOR SLAB STRUCTURES			
COMPLETE NUMBERS 15 THROUGH 19 FOR BAIT STATIONS			
CRAWL SPACE			
1. Termite tunnels scraped from foundation walls and pillars:			
2. Cellulose debris present			
3. Clearance between soil and non-pressure treated wood:			
· —			
Trenched or rodded: Inside Outside Solid concrete footing above grade level:			
	Valls capped with solid concrete:ouble or triple masonry walls:		
	nry blocks:		
Trenched or			
5. Pillars: Solid Concrete Footing above grade:			
	rick or larger: nasonry blocks:		
Honow maso:	my blocks.		
Excavated:			
6. Chimney(s): Trenched or Number Present:	Rodded:		
Drilled:	_		
Excavated:			
/. Dirt filled porch: Transhed or	Rodded:		
Number Present: Drilled:			
	<u>-</u>		
8. Slab(s) adjacent to structure with expansion joints:			
9. Pipes Present:; Trenched or Rodded:			
SLAB			
10. Perimeter of slab trenched or trenched and rodded:			
11. Bath traps and other openings treated:			
12. Expansion joints and visible cracks:;; ;;			
13. Masonry foundation walls below soil line:			
14. Slab(s) adjacent to structure with expansion joints:			
BAIT			
15. Installed a minimum 18 inches from foundation if soil termiticide was applied:			
*Some bait products require a minimum 24 inches; check label for specifics*			
16. Spaced a minimum 10 feet apart but no more than 20 feet:			
*EXCEPTION*: Some bait products require add'l supplemental stations in immediate vicinity (up to 5 ft) to maximize bait			
consumption, once termite activity has occurred.			
17. Any above ground stations present:			
18. Above ground stations attached to structure an	☐ 18. Above ground stations attached to structure and lid secured:		
19. Maximum of two above ground stations stacked at one location:			

Regulatory Action Required:
Inspector: CHECK THE NUMBER OF THE ITEM(S) TREATMENT IS DEFICIENT AND LIST ANY OTHER DISCREPANCIES
UNDER REMARKS
COMPLETE GRAPH FOR ALL REQUESTED STRUCTURAL INSPECTIONS
X = VISIBLE SUBTERRANEAN TERMITE DAMAGE (X) = ACTIVE SUBTERRANEAN TERMITES
B = WOOD BORING BEETLE DAMAGE  B = ACTIVE WOOD BORING BEETLES
D = DRYWOOD TERMITE DAMAGE  D = ACTIVE DRYWOOD TERMITES
C = CONDITIONS CONDUCIVE TO WOOD DESTROYING INSECTS
REMARKS:

